## 2. Specific questions:

No.	I. Company Name	II. Managing Company	III. Business Unit	IV. Shareholders	V. Country	VI. Operation
Anglo Americ	an Managed Operations					
23		Anglo Coal (Capcoal Management ) Pty Ltd	Coal Aus	Anglo Coal (German Creek) Pty Ltd Jena Pty Ltd Mitsui German Creek Investment Pty Ltd	Australia	CapCoal

1. "Tailings Facility" Name/identifier	2. Location	3. Ownership		operation	6. Is the Dam currently operated or closed as per currently approved design?
Capcoal / Pit D Tailings Dam North	22.888 S, 148.566 E	Operated by Anglo American for JV partners	Inactive	2009	No

7. Raising method	• . ,	Storage Impoundment Volume (m³)	10. Planned Tailings Storage Impoundment Volume in 5 years time (m³)	Independent Expert Review	complete relevant	13. What is your hazard categorisation of this facility, based on consequence of failure?	14. What guideline do you follow for the classification system?	its history, failed to be confirmed o certified as stable, or experienced notable stability concerns, as	external engineering support for this purpose?	•
Other, See Q20 for more information	22	695	Nil increase	2018	No design (see comments in Q20)	Significant / Moderate	Queensland - Dept. of Env & Science/ Anglo American Technical Standard (AA TS 602 001)	No	Both	Yes, CCS completed

	lan in 19. Have you, or do you plan ) does to assess your tailings	20. Any other relevant information and supporting documentation.
it include long term monitoring?	facilities against the impact of more regular extreme weather events as a result of climate change, e.g. over the next two years?	
Yes, Yes	No	Q4: Decommisioned Q6: Pit D North is in the process of being decommissioned. Currently this in-pit storage is being capped with rejects; then it will be followed by topsoil and seeding, prior to decommissioning. Q7: In Pit storage Q12: At the time of its use, the Sites had relevant information to operate this in-pit storage, and further this storage was also regulatory compliant. Q18: Closure Plan is in line with "Capcoal Surface CAP_ENV_8.0066_TMP - Tailings Management Plan".